Control Number: 38987

Item Number: 21

Addendum StartPage: 0

Pedernales Electric Cooperative, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
January 2011

Public Utility Commission of Texas
Project No. 38987

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
PEC WO # 54223	Marshall Ford -to-Buttercup TL Upgrade Phase 1 (LCRA)	Austin/Travis	Reconductor 0.65 miles of the Marshall Ford-Balcones 138 kV transmission line (T325) from single conductor 795 ACSR line to 2-bundled 795 ACSR on double circuit structures with LCRA. Construction will be on existing LCRA ROW	03/29/10	04/09/10	03/29/10	164,300	164,300	142,242	-13%	100%	138	138	0.66	Double Bundled 795 ACSR	Single Steel Pole Double Circuit Davit Arm	100	0.66	NA	NA	25.101(C)(5)(B)	
PEC WO # 54223	Marshall Ford -Buttercup Reconductor Phase 2	Austin/Travis	Reconductor 2.67 miles of the Marshall Ford-Balcones 138 kV transmission line (T325) from single conductor 795 ACSR line to 2-bundled 795 ACSR on existing double circuit single pole steel structures and ROW owned by Austin Energy Upgrade 4.85 miles of the Marshall Ford-Balcones 138 kV transmission line (T325) structures and conductor Most of the construction will be on existing PEC ROW A portion of the line will be rerouted on City of Austin property for the new Bullick Hollow Water Treatment Plant.	10/01/10			3,619,970	4,179,359			85%	138	138	7.52	Double Bundled 795 ACSR	Single Steel/Concrete Pole Double Circuit (Future) Braced Post	100	7.52	NA	0.127	25.101(C)(5)(B)	
PEC WO # 54223	Marshall Ford -Buttercup Reconductor Phase 3	Austin/Travis-Cedar Park/Williamson	Upgrade 1.80 miles of the Balcones to Buttercup 138 kV transmission line (T354) structures and conductor. All of the construction will be on existing PEC ROW	03/15/11			625,000	1,791,154				138	138	1.8	Double Bundled 795 ACSR	Single Steel/Concrete Pole Double Circuit (Future) Braced Post	100	1.8	NA	NA	25.101(C)(5)(B)	

RECEIVED
11 FEB 11 AM 10:54
FILING CLERK

Robert A. Peterson, P.E.
System Engineering Manager
302 Haley Road
Johnson City, Texas 78606
Robert.Peterson@pecl.com

21

PEC0211
Revised: 02/01/2011