Control Number: 38987

Item Number: 260

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 38987

RAYBURN COUNTRY ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
DECEMBER - 2011

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
#160121507	RCEC 138kV Interconnect	Henderson & Van Zandt	New 138 kV transmission line from Barton Chapel Sw. to Ben Wheeler Sw.	06/01/10	12/31/10		$5,689,837 Transm., $3,314,874 Switch Sta.				0	na	138	10.70	795 kcmil ACSR "Drake"	Single pole	na	na	100	10.70	32707	

RECEIVED
2011 DEC 28 AM 10: 27
PUBLIC UTILITY COMMISSION
FILING CLERK

Brian Tomlinson
9020 Benbrook Blvd.
Fort Worth, Texas 76126
brian.tomlinson@powereng.com

MCPR_Form_2008
Revised: 12/15/2011

260