Control Number: 41089

Item Number: 58

Addendum StartPage: 0

CHEROKEE COUNTY ELECTRIC COOPERATIVE ASSOC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
MARCH 2013

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Est. or Actual)	Date Energized	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	Priority	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Docket Number	Comments
PS-2630	PS 39	Rusk/Cherokee & Angelina Counties	New 138 kV transmission line from Bayou Loco Switch Sta. to PS 39 Substation	09/01/11	06/30/12		$9,328,008 Transm., $3,184,100 Switch Sta. and Substation				60	na	138	9.88	795 kcmil ACSR "Drake"	Single pole	na	na	100	9.88	39143	
PS-2684	PS36	Cherokee County	New 138 kV transmission line from Arp Tap switching substation to PS 36 (Lake Pyler) Substation	01/01/12	09/30/12		$7,500,000 for transmission, switching substation and substation				0	na	138	9.65	795 kcmil ACSR "Drake"	Single pole	na	na	100	9.65	$25.03 $25.10 L.c.	

Brian Jankowski
AMEC ENVIRONMENTAL & INFR
SUITE 200
FORT WORTH, TEXAS 76109
brian.jankowski@amecinc.com

2013 MAR 13 PM 4:06