Control Number: 41089

Item Number: 5

Addendum StartPage: 0

GUADALUPE VALLEY ELECTRIC COOP., INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
JANUARY, 2013

Public Utility Commission of Texas
Project No. 41089

Utility's Project Number	Project Name	Location (City/County)	Description	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
GV03-12	Lindenau Substation	Cuero, De Witt County	New Substation with 1 - 20mVA PWT and four distribution circuits	2 3 Mill				100%	138kV										Construction Completed Minor Cleanup and Processing Invoices
GV04-12	Nordheim-west Substation	Nordheim, DeWitt County	New Substation with 1 - 20mVA PWT and three distribution circuits	2 5 Mill				100%	69kV										Construction Completed Minor Cleanup and Processing Invoices
GV05-12	Wilson Substation	La Vernia, Wilson County	Add T-2 PWT, 40mVA	1 7 Mill				100%	138kV										Construction Completed Minor Cleanup and Processing Invoices
GV06-12	Smiley Substation	Gonzales	Rebuild and extend high side Buss Add new 20mVA PWT and distribution bays	2 9 Mill				30%	69kV										Concrete Work for Control House and PWT Completed, Foundations for Buss, Bays and Trenway Under Construction

2013 JAN 11 AM 11:50

Robert Chistmas
Guadalupe Valley Electric Cooperative, Inc.
PO Box 118
Gonzales, TX 78629-0118
rchristmas@gvec.org

5