Control Number: 42144

Item Number: 186

Addendum StartPage: 0

SAM HOUSTON ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
AUGUST 2014

Public Utility Commission of Texas
Project No. 42144

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W.O. 1192140	Enator 138 kV Transmission Line Dkt 34650	Liberty	New 138 kV tranmission line at the end of Entergy Transmission Line 82	09/01/09	Fall 2012		$981,531 Transmission				0	na	138	1.96	795 kcmil ACSR 26/7 "Drake"	Single pole, 70-90 ft, steel/concrete	na	na	100	1.96	34650	ROW acquisition plan and construction schedule being developed.
	PS40	Polk	New 138 kV transmission line from Entergy Transmission line to new PS40 Substation	8/1/12	12/1/14						25%	N/A	138	0.34	795 kcmil ACSR 26/7 "Drake"	Single pole, 70-90 ft, steel/concrete	na	na	100	0.34	§25.83 §25.101.C	Project delayed.

RECEIVED
14 AUG 15 AM 11:16
FILING CLERK

Aaron Wagner
Power Engineers, Inc.
4100 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH, TEXAS 76109
Aaron.Wagner@powereng.com

SHECO_Form_2008
Revised: 08/15/14