Control Number: 47927

Item Number: 147

Addendum StartPage: 0

PEDERNALES ELECTRIC COOP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
May 2018

Public Utility Commission of Texas
Project No. 47927

RECEIVED
2018 MAY 29 AM 11:03
PUBLIC UTILITY COMMISSION
FILING CLERK

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
111259	T365 Wirtz - Flatrock - Paleface Osmose Structure Replacements	Burnet, Travis	Replace 75 Osmose Rejected Structures	02/19/18			4,000,000				90%	138			336 ACSR	Wood H-Frame - Replace with Single Pole Steel	100	17 33	100	17 33	25 101 (c) (5) (B)	Replace rejected wood H-frame structures with single pole steel structures
100656	T320 Hwy 32 - Wimberley Rebuild & Upgrade - Conversion to 138kV (CCN)	Hays, Wimberley	Rebuild the existing Hwy 32 to Wimberley 69kV Line and convert to 138kV	01/01/			$6,044,235 T-Line, $511,050 Substations				0%	69	138	3 9	795 ACSR	Steel Single Pole	10, 20, 60	3 9	60	3 9	47192	

Tony Perez
Engineering Manager
201 S Avenue F
Johnson City, TX 78636
Tony Perez@pec.com

PEC0518
Revised 12/29/2014