Control Number: 47927

Item Number: 98

Addendum StartPage: 0

EAST TEXAS ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
APRIL 2018

Public Utility Commission of Texas
Project No 47927

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
N/A	Martinsville to Chireno 138 kV Transmission Line Docket 46750	Nacogdoches	New 138 kV tranmission line from DETEC Martinsville Substation to Tex La s proposed Chireno Switching Station	06/01/18	TBD		$11 342 000 $14 204 000 T-Line $6 350 000 Substation Upgrades				0	na	138	11 00	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft, steel/concrete	na	na	100	10 70 - 13 40	46750	CCN Amendment Application filed 1-31-2017

2018 APR 13 PM 2:32
PUBLIC UTILITY COMMISSION
FILING CLERK

Aaron Wagner
Power Engineers Inc
4100 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH TEXAS 76109
Aaron Wagner@powereng com

98

ETEC_Form_2017
Revised 04/12/18