Control Number: 49066

Item Number: 109

Addendum StartPage: 0

PEDERNALES ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
APRIL 2019

Public Utility Commission of Texas
Project No. 49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
113212	T318 Devil's Hill - Blanco Rebuild	Blanco, Comal	Replace and upgrade wood poles	10/15/18	12/28/18	12/28/18		$2 240 000			100%	69	69	10 94 mi	795 ACSR	Steel single pole, wood single pole	Varies	10 94 mi	NA	NA	25 101(c)(5)(B)	Inadvertantly removed from February and March MCPR reports
100656	T320 Hwy 32 - Wimberley Rebuild & Upgrade - Conversion to 138kV (CCN)	Hays	Rebuild the existing Hwy 32 to Wimberley 69kV Line and convert to 138kV	9/1/19			$6,044,235 T-line, $511,050 Substation				0%	69	138	3 90 mi	795 ACSR	Steel Single Pole	Varies	3 90 mi	60	3 90 mi	47192	
114126	T313/T317 Voltage Conversion and Line Upgrade	Burnet, Blanco	Rebuild the existing T313/T317 transmission lines to bundled 795 ACSR and convert voltage to 138kV	3/1/19				$25,400,000 T-line, $1,120,000 Substation			8%	69	138	25 20 mi	Bundled 795 ACSR	Steel Single Pole	100	25 20 mi	100	25 20 mi	25 101(c)(5)(B)	

RECEIVED
PUBLIC UTILITY COMMISSION
2019 APR 15 AM 8:12

Christian Powell
Energy Regulatory Affairs Manager
christian powell@pec.com
830-225-7016

PEC0419
Revised 12/29/2014

109