Control Number: 49066

Item Number: 238

Addendum StartPage: 0

EAST TEXAS ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
AUGUST 2019

Public Utility Commission of Texas
Project No 49066

Utility - Project Number	Project Name	Location (City County)	Description	Estimated (or Actual) Start Date	Finish Date (Energization Complete)	Date Energized (if applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
N/A	Martinsville to Chireno 138 kV Transmission Line Docket 46750	Nacogdoches	New 138 kV transmission line from DETEC Martinsville Substation to Tex La s proposed Chireno Switching Station	06/01/18	TBD		$11 342 000- $14 204 000 T-Line $6 350 000 Substation Upgrades	$11 648 000 T-Line $6 350 000 Substation Upgrades			0	na	138	10 80	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft steel/concrete	na	na	100	10 80	46750	CCN Amendment Application filed 1-31-2017 CCN Amendment approved by PUCT 4-27-18 Right of way procurement complete LIDAR survey complete and initial design in progress

RECEIVED

Brian Tomlinson
Power Engineers Inc
4100 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH TEXAS 76109
brian tomlinson@powereng com

ETEC_Form_2017
Revised 08/15/19