Control Number: 49066

Item Number: 238

Addendum StartPage: 0

EAST TEXAS ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
AUGUST 2019

Public Utility Commission of Texas
Project No 49066

238

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Construction Complete)	Date Energized (Operable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
N/A	Martinsville to Chireno 138 kV Transmission Line Docket 46750	Nacogdoches	New 138 kV transmission line from DETEC Martinsville Substation to Tex La s proposed Chireno Switching Station	06/01/18	TBD		$11 342 000- $14 204 000 T Line $6 350 000 Substation Upgrades	$11 648 000 T-Line $6 350 000 Substation Upgrades			0	na	138	10 80	795 kcmil ACSR 26/7 "Drake"	Single pole 85-115 ft steel/concrete	na	na	100	10 80	46750	CCN Amendment Application filed 1-31-2017 CCN Amendment approved by PUCT 4-27-18 Right of way procurement complete LiDAR survey complete and initial design in progress

RECEIVED
2019 SEP 16 PM 1:15
PUBLIC UTILITY COMMISSION

Brian Tomlinson
Power Engineers Inc
4100 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH TEXAS 76109
brian.tomlinson@powereng.com

ETEC_Form_2017
Revised 08/15/19