Control Number: 49066

Item Number: 261

Addendum StartPage: 0

BANDERA ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
September 2019

Public Utility Commission of Texas
Project No. 47927
49064

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
6781	Leakey - Utopia Transmission Line Overhaul	Real, Bandera	This project replaces 69-kV transmission facilities with 138-kV transmission facilities along the existing 18-mile route that runs from the Leakey Substation, located south of Leakey on Highway 83, to the Utopia Substation, located north of Utopia at the intersection of Highway 470 and Highway 187. The replacement line will be single-circuit and constructed using 795 ACSR conductor supported by weathered steel monopoles	09/18/18	na	na	na	18,557,611			99%	69	138	18	795 ACSR, Single Circuit	Self-supported Steel Monopole	50	18	60 80, 90, 130, 160	1 7	25 101(c)(5)(B)(ii)	

Tyler Pansing
Principal Engineer
P O Box 667
Bandera, TX 78003
t pansing@banderaelectric com