Control Number: 50421

Item Number: 256

Addendum StartPage: 0

50421

CPS Energy
Transmission Monthly Construction Progress Report (MCPR)
for
August 2020

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number
T-0275/S-0885	Scenic Loop 138kV Transmission Line and Substation	Bexar	Construct new 138kV transmission line to provide a transmission point of interconnection to a new substation	3/1/2022	6/1/2024	n/a	$38 3M-$56.2M	n/a	n/a	n/a	0%	138	138	9 2-13.8	Bundled 795 Kcmil Drake ACSS/TW	Double Cir Steel Monopoles	n/a	n/a	100	4 6-6 9	51023

PUBLIC UTILITY COMMISSION OF TEXAS
FILING CLERK
RECEIVED
AUG 28 2020
BY

256